

Original message-----

From: Coston, Bryan

Sent: Monday, May 12, 2008 11:37 AM

To: Bullard, Edwin; Brooks, Jason; Lavassani, Hani; Payne, James A; Pineiro, Steven

Cc: Mohseni, Mansour; Zaina, Mohamed

Subject: Emailing: DSCF0793, DSCF0780, DSCF0781, DSCF0782, DSCF0783, DSCF0784, DSCF0785, DSCF0786, DSCF0787, DSCF0788, DSCF0789, DSCF0790, DSCF0791, DSCF0792

Gentlemen,

Please view pictures.

We are running into quite a bit of class three removal on McIntyre bridge.

I foresee alot more class three removals in the futre. I believe it necessary for all to visit the structure and advise before contractor goes any further. Contractor has removed section of deck over girder from abutment to first box girder diaphragmn.

Factors contributing to excessive eroision of bridge steele and concrete.

- Wooden Deck Shoring left in place.

- Previously removed class two removal was repaired with asphalt overlay.

The message is ready to be sent with the following file or link attachments:

DSCF0793

DSCF0780

DSCF0781

DSCF0782

DSCF0783

DSCF0784

DSCF0785

DSCF0786

DSCF0787

DSCF0788

DSCF0789